


**20% COMPONENT OF THE IRA UTILIZATION- CONTINUING APPROPRIATION
FOR THE 4th QUARTER, CY_2018**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Flood Control Project - Stone Masonry	Nalasin	300,000.00	6-Jan-2018	Jan. 22, 2018	100%	299,630.60		completed
Torurism Landmark and Landscape	Public Plaza	400,000.00	30-Jan-2018	Feb. 28, 2018	100.00%	399,580.61		completed
Construction of Sanitary Landfill	Sto. Tomas	2,000,000.00						not yet implemented
Maintenance of farm, to market road (NAGLABI)	NAGLABI	200,000.00						not yet implemented
Improvement of Rural Health Unit	RHU	550,000.00	June 25, 2018	Aug. 1, 2018	100.00%	464,288.66		completed
Construction of stone masonry	Paras	199,148.68						not yet implemented
Installation/Extension of Primary Line at Sanitary Landfill	Sto. Tomas	350,000.00	Dec. 4, 2018	Dec. 24, 2018	100.00%	309,433.35		not yet implemented
Improvement and maintenance of Tourism Site	Public Plaza/Sived	443,780.79						not yet implemented
TOTAL prior year		4,442,929.47				1,472,933.22		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


 LUIS T. GONZALES
 Budget Officer


 AMADO T. TADENA
 Municipal Mayor

