



CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 1st QUARTER, CY 2018

Municipality of Sto. Domingo, Ilocos Sur

Proram or Project	Location/ Beneficiaries	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Laoingen Small Water Impounding Project	Barangay Laoingen	17,730,000.00	15-Jan-15	19-Sep-15	40%	5,891,384.12		On going with suspension order dated July 6, 2015
Construction of Multi-Purpose Drying Pavement/ Procurement of Hauling Truck	Borparluna Irrigators Association	676,000.00	27-Oct-15	19-Nov-15		169,312.00		Partial Implementation/Hauling truck not yet procured
Organic Fertilizer Production	Out of School Youth	2,000,000.00				1,984,227.40		on-going

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MARJORIE F. TADENA
Municipal Accountant-ICO


AMADO T. TADENA
Local Chief Executive