


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES**  
FOR THE 2nd QUARTER, CY 2018

Municipality of Sto. Domingo, Ilocos Sur

Proram or Project	Location/ Beneficiaries	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Laoingen Small Water Impounding Project	Barangay Laoingen	17,730,000.00	15-Jan-15	19-Sep-15	40%	5,891,384.12		On going with suspension order dated July 6, 2015
Construction of Multi-Purpose Drying Pavement/ Procurement of Hauling Truck	Borparluna Irrigators Association	676,000.00	27-Oct-15	19-Nov-15		169,312.00		Partial Implementation/Hauling truck not yet procured
Organic Fertilizer Production	Out of School Youth	2,000,000.00				1,984,227.40		completed; un-liquidated balance returned to DA RFO1
Construction of Sanitary Toilets and Hygiene Facilities	Naglaoa-an NHS, Calautit ES, Lagatit ES & Laoingen ES	9,859,834.00						not yet started

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MARJORIE F. TADENA**  
Municipal Accountant-ICO

  
**AMADO T. TADENA**  
Local Chief Executive