


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES**  
FOR THE 4th QUARTER, CY 2018

Municipality of Sto. Domingo, Ilocos Sur

Proram or Project	Location/ Beneficiaries	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Laoingen Small Water Impounding Project	Barangay Laoingen	17,730,000.00	15-Jan-15	19-Sep-15	30%	5,891,384.12		Contract terminated on August 24, 2018
Construction of Multi-Purpose Drying Pavement/ Procurement of Hauling Truck	Borparluna Irrigators Association	676,000.00	27-Oct-15	19-Nov-15		169,312.00		Partial Implementation/Hauling truck not yet procured
Construction of Sanitary Toilets and Hygiene Facilities	Naglaoa-an NHS, Calautit ES, Lagatit ES & Laoingen ES	9,859,834.00	24-Aug-18	9-Jan-19	50%			on Going
Construction of MRF	SLF @ Barangay Sto. Tomas	849,385.17	5-Sep-18	14-Oct-18	100%	849,385.17		completed
Procurement of Shredder	SLF @ Barangay Sto. Tomas	150,614.83						not yet Procured

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MARJORIE F. TADENA**  
Municipal Accountant-ICO

  
**AMADO T. TADENA**  
Local Chief Executive